

## PIER INVENTORY as of March 23, 2021

### UPPER POST SOUTH SHORE LANDING

(48' Pier with (4) 12' sections)

#### Section 1, from shore

6' x 12' section with a 7-inch Ramp

#### Section 2

6' x 12' section with

A set of wheels both ends

(1) Side Bumper, middle, one each side (1 bumper missing)

(2) Side Bumpers at end of section, one each side

#### Section 3

6' x 12' section with

(2) Side Bumpers, middle, one each side,

(1) Side Bumper end of section, one each side (1 bumper missing)

(2) 10' Stabilizing augured handhold poles

(1) Set wheels

#### Section 4

6' x 12' section with

(1) bumper, middle, one each side (1 bumper missing)

(1) Hard rubber corner bumper, (one corner bumper missing)

(2) 10' Stabilizing augured handhold pole

(1) set wheels

### REPLACEMENT PARTS & MAINTENANCE

Reposition bumpers per the layout

Replace (3) missing HD bumpers

Replace (1) missing hard rubber corner bumper

### UPPER POST WEST SHORE LANDING

(36' Pier with (1) 4' section) & (4) 8' sections

#### Section 1 from shore

5' wide x 4' section with

#### Section 2

5' x 8' with

(2) 2" x 1.5" x 2' support post with skid plate, 2' above deck (rubber top cap missing)

#### Section 3

5' x 8' section with

(1) Single 16" rollers (1 roller missing)

(2) 2" x 1.5", 6' support post with skid plate (one post missing)

#### Section 4

5' x 8' section with

(2) 2" x 1.5" x Support post with skid plate (1 post missing)

#### Section 5

4'10" x 8' section with

(1) Broken single 16" roller (1 roller missing has a towel wrapped around post)

(1) Set wheels

(2) Double rollers at end of section

Note: Both corner rollers have double rollers with one roller not rolling. One roller has an adjacent 2" x 4" added for support. On the other corner the roller is mounted on side near end of pier corner is unprotected. (Replace bumpers with two hard rubber corner bumpers)

#### **REPLACEMENT PARTS NEEDED**

Replace side mounted rollers with (8) HD bumpers (space as per diagram)

Replace (2) corner double rollers with hard rubber corner bumpers

Replace (1) missing 2" x 1.5" x 6' Support Post with skid plate

#### **LOWER POST W. ISLE OF PINE LANDING**

(24' Pier with ramp and (2) 12' sections)

Section 1 from shore, (4' x 12')

6" Ramp

Section 2

(2) HD Bumpers front

(2) HD Bumpers near the end of pier

(2) Sets of wheels

(2) Hard rubber corner bumper.

(2) Stabilizing augured handhold post.

#### **POST LAKE REPLACEMENT PIER PARTS (3 – 24 – 21)**

#### **UPPER POST LAKE SOUTH SHORE LANDING**

Space all bumpers per layout

Replace (3) missing HD bumper

Replace (1) missing hard rubber corner bumper

#### **UPPER POST LAKE WEST SHORE LANDING**

Replace side mounted rollers with (8) HD bumpers (space as per diagram)

Replace (1) missing 2" x 1.5" x 6' Support Post with skid plate

Replace (2) corner double rollers with hard rubber corner bumpers

Replace missing rubber top cap on 2" x 1.5 support post